

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	2010				2011				2012				2013				2014													
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
Milestones						856d	12-May-10 A	05-Sep-13	0d																										
MILESTONES						856d	12-May-10 A	05-Sep-13	0d																										
MS Milestones						856d	12-May-10 A	05-Sep-13	0d																										
CONTRACT MILESTONES						856d	12-May-10 A	05-Sep-13	0d																										
MS07	A Letter Authorization PNA	0d		12-May-10 A		◆ A Letter Authorization PNA																													
MS01	Site/Foundations/Garage 100% Documents	0d		28-May-10 A		◆ Site/Foundations/Garage 100% Documents																													
MS39	A Letter Submission Secant	0d		09-Jun-10 A		◆ A Letter Submission Secant																													
MS11	A Letter Authorization Secant	0d		10-Jun-10 A		◆ A Letter Authorization Secant																													
MS03	75% Construction Documents	0d		11-Jun-10 A		◆ 75% Construction Documents																													
MS47	A Letter Submission Elevators	0d		28-Jun-10 A		◆ A Letter Submission Elevators																													
MS09	A Letter Authorization Elevators	0d		08-Jul-10 A		◆ A Letter Authorization Elevators																													
MS49	A Letter Submission Site	0d		16-Aug-10 A		◆ A Letter Submission Site																													
MS53	A Letter Authorization Site	0d		17-Aug-10 A		◆ A Letter Authorization Site																													
MS32	Secant Wall Start Date	0d	25-Aug-10 A			◆ Secant Wall Start Date																													
MS22	Sitework Start Date	0d	30-Aug-10 A			◆ Sitework Start Date																													
MS73	Yale Approves Installation of Piles	0d		01-Sep-10	759d	◆ Yale Approves Installation of Piles																													
MS77	Yale Approves Mill Order and Fab. of Steel	0d		01-Sep-10	759d	◆ Yale Approves Mill Order and Fab. of Steel																													
MS05	100% Construction Documents	0d		03-Sep-10	756d	◆ 100% Construction Documents																													
MS57	A Letter Submission Piles	0d		14-Sep-10	750d	◆ A Letter Submission Piles																													
MS13	A Letter Authorization Piles	0d	20-Sep-10		747d	◆ A Letter Authorization Piles																													
MS59	A Letter Submission Concrete Work	0d		01-Oct-10	737d	◆ A Letter Submission Concrete Work																													
MS61	A Letter Authorization Concrete Work	0d		07-Oct-10	733d	◆ A Letter Authorization Concrete Work																													
MS51	A Letter Submission Shades	0d		13-Oct-10	730d	◆ A Letter Submission Shades																													
MS55	A Letter Authorization Shades	0d		19-Oct-10	726d	◆ A Letter Authorization Shades																													
MS63	A Letter Submission Steel	0d		20-Oct-10	725d	◆ A Letter Submission Steel																													
MS65	A Letter Authorization Steel for Eng. Only	0d		26-Oct-10	721d	◆ A Letter Authorization Steel for Eng. Only																													
MS69	Dimeo Issues Draft GMP	0d		24-Nov-10	701d	◆ Dimeo Issues Draft GMP																													
MS71	Yale Approves Draft GMP	0d		15-Dec-10	687d	◆ Yale Approves Draft GMP																													
MS75	Yale Approves Balance of Concrete Work	0d		15-Dec-10	687d	◆ Yale Approves Balance of Concrete Work																													
MS17	Start Piles	0d	17-Dec-10		686d	◆ Start Piles																													
MS67	Concrete Mobilizes for Thrust Block Work	0d		17-Dec-10	685d	◆ Concrete Mobilizes for Thrust Block Work																													
MS25	Start Foundations	0d	18-Jan-11		666d	◆ Start Foundations																													

Start Date	22-Feb-10
Finish Date	05-Sep-13
Data Date	01-Sep-10
Run Date	20-Sep-10

S01C
YALE
SCHOOL OF MANAGEMENT

PRELIMINARY SCHEDULE
 Page 1 of 38

Date	Revision	Checked	Approved
03-Sep-10	Progress to 09/01/10		
07-Sep-10	Added Impacts		
09-Sep-10	Recovery to 09/01/10		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	2010												2011												2012												2013												2014															
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F																
PRE2 Design						84d	07-May-10 A	03-Sep-10	415d																																																												
DESIGN						84d	07-May-10 A	03-Sep-10	415d																																																												
D22	Issue Secant Bid Package	0d	07-May-10 A			◆ Issue Secant Bid Package																																																															
D20	Issue Elevator Bid Package	0d	10-May-10 A			◆ Issue Elevator Bid Package																																																															
D12	Issue Subgrade Construction Documents	0d	28-May-10 A			◆ Issue Subgrade Construction Documents																																																															
D14	Issue Garage Construction Documents	0d	28-May-10 A			◆ Issue Garage Construction Documents																																																															
D16	Issue 75% Building Construction Documents	0d	11-Jun-10 A			◆ Issue 75% Building Construction Documents																																																															
D24	Issue Int./Ext. Shade documents	0d	31-Aug-10 A			◆ Issue Int./Ext. Shade documents																																																															
D18	Issue 100% Building Construction Documents	0d	03-Sep-10		12d	◆ Issue 100% Building Construction Documents																																																															
PRE3 Permitting						1d	01-Sep-10	01-Sep-10	773d																																																												
PERMITTING						1d	01-Sep-10	01-Sep-10	773d																																																												
XX111	XX111	1d	01-Sep-10	01-Sep-10	758d	XX111																																																															
PRE4 GMP Development Process						276d	22-Feb-10 A	21-Mar-11	634d																																																												
75% CD DESIGN PHASE SERVICES						20d	14-Jun-10 A	06-Aug-10 A																																																													
P300	75%CD - Constructability/VE Review	20d	14-Jun-10 A	19-Jul-10 A		■ 75%CD - Constructability/VE Review																																																															
P305	75%CD - Construction Detail Review	20d	14-Jun-10 A	19-Jul-10 A		■ 75%CD - Construction Detail Review																																																															
P310	75%CD - Schedule Update/Analysis	20d	14-Jun-10 A	19-Jul-10 A		■ 75%CD - Schedule Update/Analysis																																																															
P315	75%CD - Cost of the Work Estimate Review	20d	14-Jun-10 A	06-Aug-10 A		■ 75%CD - Cost of the Work Estimate Review																																																															
BID PHASE SERVICES - BUILDING						276d	22-Feb-10 A	21-Mar-11	634d																																																												
P628	Building - A/E Issues 1st Addenda	1d	22-Feb-10 A	22-Feb-10 A		Building - A/E Issues 1st Addenda																																																															
P600	Building - Dimeo Constructability/VE Review	15d	03-Sep-10	24-Sep-10	12d	■ Building - Dimeo Constructability/VE Review																																																															
P602	Building - Dimeo (1st) Red Line Documents	15d	03-Sep-10	24-Sep-10	12d	■ Building - Dimeo (1st) Red Line Documents																																																															
P604	Building - Dimeo Develops Bid Packages	5d	03-Sep-10	10-Sep-10	17d	■ Building - Dimeo Develops Bid Packages																																																															
P606	Building - Subcontractor Prequalification	5d	03-Sep-10	10-Sep-10	17d	■ Building - Subcontractor Prequalification																																																															
P610	Building - Distribution and Bidding	25d	13-Sep-10	18-Oct-10	17d	■ Building - Distribution and Bidding																																																															
P608	Building - A/E (1st) Revise Documents	10d	27-Sep-10	08-Oct-10	12d	■ Building - A/E (1st) Revise Documents																																																															
P612	Building - Scope Review/Comment/RFI	10d	12-Oct-10	25-Oct-10	12d	■ Building - Scope Review/Comment/RFI																																																															
P630	Building - Dimeo Assembles 1st Pass Bid Results	0d	19-Oct-10		33d	◆ Building - Dimeo Assembles 1st Pass Bid Results																																																															
P614	Building - Dimeo (2nd) Red Line Documents	8d	22-Oct-10	02-Nov-10	12d	■ Building - Dimeo (2nd) Red Line Documents																																																															
P616	Building - A/E (2nd) Revise Documents	10d	03-Nov-10	17-Nov-10	12d	■ Building - A/E (2nd) Revise Documents																																																															
P618	Building - Subs Rebid Documents	8d	18-Nov-10	30-Nov-10	12d	■ Building - Subs Rebid Documents																																																															
P638	Building - Dimeo Issues Draft GMP	0d	24-Nov-10		12d	◆ Building - Dimeo Issues Draft GMP																																																															

Start Date 22-Feb-10
Finish Date 05-Sep-13
Data Date 01-Sep-10
Run Date 20-Sep-10

S01C
YALE
SCHOOL OF MANAGEMENT

PRELIMINARY SCHEDULE
Page 4 of 38

Date	Revision	Checked	Approved
03-Sep-10	Progress to 09/01/10		
07-Sep-10	Added Impacts		
09-Sep-10	Recovery to 09/01/10		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	2010				2011				2012				2013				2014																	
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
PR1364	A/E 1st Review - Identifying Devices	15d	04-Apr-11	22-Apr-11	533d									<input type="checkbox"/>	A/E 1st Review - Identifying Devices																								
PR1444	A/E 1st Review - Audiovisual Systems	15d	04-Apr-11	22-Apr-11	493d									<input type="checkbox"/>	A/E 1st Review - Audiovisual Systems																								
PR1464	A/E 1st Review - Projection Screens	15d	04-Apr-11	22-Apr-11	533d									<input type="checkbox"/>	A/E 1st Review - Projection Screens																								
PR1534	A/E 1st Review - Ent Floor Grilles	15d	04-Apr-11	22-Apr-11	553d									<input type="checkbox"/>	A/E 1st Review - Ent Floor Grilles																								
PR1554	A/E 1st Review - Specialist Furniture	15d	04-Apr-11	22-Apr-11	513d									<input type="checkbox"/>	A/E 1st Review - Specialist Furniture																								
PR1574	A/E 1st Review - Fixed Seating	15d	04-Apr-11	22-Apr-11	513d									<input type="checkbox"/>	A/E 1st Review - Fixed Seating																								
MP1051	A/E 1st Review - Shades	15d	08-Apr-11	28-Apr-11	409d									<input type="checkbox"/>	A/E 1st Review - Shades																								
PR1004	A/E 1st Review - Landscaping/Site Pav	15d	09-May-11	27-May-11	431d									<input type="checkbox"/>	A/E 1st Review - Landscaping/Site Pav																								
PR1384	A/E 1st Review - Fire Extn. & Cab.	15d	09-May-11	27-May-11	528d									<input type="checkbox"/>	A/E 1st Review - Fire Extn. & Cab.																								
PR1404	A/E 1st Review - Postal Specialities	15d	09-May-11	27-May-11	528d									<input type="checkbox"/>	A/E 1st Review - Postal Specialities																								
PR1424	A/E 1st Review - Toilet Accessories	15d	09-May-11	27-May-11	528d									<input type="checkbox"/>	A/E 1st Review - Toilet Accessories																								
PR1484	A/E 1st Review - Parking Equipment	15d	09-May-11	27-May-11	498d									<input type="checkbox"/>	A/E 1st Review - Parking Equipment																								
PR1504	A/E 1st Review - Loading Dock Equip	15d	09-May-11	27-May-11	528d									<input type="checkbox"/>	A/E 1st Review - Loading Dock Equip																								
PR1630	A/E 1st Review - FP Piping Dwgs	15d	03-Aug-11	23-Aug-11	42d									<input type="checkbox"/>	A/E 1st Review - FP Piping Dwgs																								
PR1670	A/E 1st Review - Plumbing Piping Dwgs	15d	03-Aug-11	23-Aug-11	42d									<input type="checkbox"/>	A/E 1st Review - Plumbing Piping Dwgs																								
PR1725	A/E 1st Review - Sheetmetal	15d	03-Aug-11	23-Aug-11	12d									<input type="checkbox"/>	A/E 1st Review - Sheetmetal																								
PR1730	A/E 1st Review - HVAC Piping	15d	03-Aug-11	23-Aug-11	42d									<input type="checkbox"/>	A/E 1st Review - HVAC Piping																								
RESUBMISSION PROCESS		255d	20-Aug-10 A	14-Sep-11	497d																																		
MP1022	Resubmit - Secant Wall (for Record Only)	10d	20-Aug-10 A	02-Sep-10	747d									<input type="checkbox"/>	Resubmit - Secant Wall (for Record Only)																								
MP1032	Resubmit - Sheeting/Shoring (for Record Only)	10d	16-Sep-10	29-Sep-10	729d									<input type="checkbox"/>	Resubmit - Sheeting/Shoring (for Record Only)																								
MP1062	Resubmit - Piles	15d	16-Sep-10	06-Oct-10	724d									<input type="checkbox"/>	Resubmit - Piles																								
MP1082	Resubmit - South Rebar	25d	16-Sep-10	21-Oct-10	48d									<input type="checkbox"/>	Resubmit - South Rebar																								
MP1212	Resubmit - CW/Gartner Steel System	20d	16-Sep-10	14-Oct-10	16d									<input type="checkbox"/>	Resubmit - CW/Gartner Steel System																								
MP1202	Resubmit - CW/PNA System	25d	23-Sep-10	28-Oct-10	57d									<input type="checkbox"/>	Resubmit - CW/PNA System																								
MP1242	Resubmit - CW/Matl Samples	15d	23-Sep-10	14-Oct-10	67d									<input type="checkbox"/>	Resubmit - CW/Matl Samples																								
MP1042	Resubmit - Balance of Site	15d	04-Oct-10	25-Oct-10	702d									<input type="checkbox"/>	Resubmit - Balance of Site																								
MP1002	Resubmit - Elevators	15d	15-Oct-10	04-Nov-10	368d									<input type="checkbox"/>	Resubmit - Elevators																								
MP1072	Resubmit - Thrust Block	1d	17-Nov-10	17-Nov-10	657d									<input type="checkbox"/>	Resubmit - Thrust Block																								
MP1092	Resubmit - North Rebar	30d	24-Nov-10	07-Jan-11	38d									<input type="checkbox"/>	Resubmit - North Rebar																								
MP1102	Resubmit - South Struct Steel	35d	02-Dec-10	21-Jan-11	31d									<input type="checkbox"/>	Resubmit - South Struct Steel																								
MP1222	Resubmit - CW/PNA Shop Dwgs	30d	07-Dec-10	19-Jan-11	32d									<input type="checkbox"/>	Resubmit - CW/PNA Shop Dwgs																								
MP1112	Resubmit - North Struct Steel	35d	17-Jan-11	07-Mar-11	557d									<input type="checkbox"/>	Resubmit - North Struct Steel																								

Start Date 22-Feb-10
 Finish Date 05-Sep-13
 Data Date 01-Sep-10
 Run Date 20-Sep-10

S01C
YALE
SCHOOL OF MANAGEMENT
PRELIMINARY SCHEDULE

Page 16 of 38

Date	Revision	Checked	Approved
03-Sep-10	Progress to 09/01/10		
07-Sep-10	Added Impacts		
09-Sep-10	Recovery to 09/01/10		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	2010												2011												2012												2013												2014			
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M			
No SECTION						62d	19-Sep-11	14-Dec-11	37d																																																
600	Atrium Curtainwall	60d	19-Sep-11	14-Dec-11	37d	Atrium Curtainwall																																																			
CY Courtyard						255d	10-Nov-11	06-Nov-12	95d																																																
No SECTION						255d	10-Nov-11	06-Nov-12	95d																																																
500	Courtyard Curtainwall	160d	10-Nov-11	28-Jun-12	30d	Courtyard Curtainwall																																																			
502	Courtyard Subgrade System	40d	29-Jun-12	24-Aug-12	93d	Courtyard Subgrade System																																																			
504	Courtyard Pavers/Landscaping/etc.	50d	27-Aug-12	06-Nov-12	93d	Courtyard Pavers/Landscaping/etc.																																																			
CMU Interior Masonry						237d	09-Jun-11	10-May-12	0d																																																
No SECTION						237d	09-Jun-11	10-May-12	0d																																																
10	Basement Level CMU	20d	09-Jun-11	07-Jul-11	100d	Basement Level CMU																																																			
12	Lower Level CMU	15d	08-Jul-11	28-Jul-11	100d	Lower Level CMU																																																			
14	1st Floor CMU	10d	20-Oct-11	02-Nov-11	43d	1st Floor CMU																																																			
16	2nd Floor CMU	10d	10-Nov-11	25-Nov-11	53d	2nd Floor CMU																																																			
18	3rd Floor CMU	10d	05-Dec-11	16-Dec-11	68d	3rd Floor CMU																																																			
20	4th Floor CMU	10d	27-Apr-12	10-May-12	0d	4th Floor CMU																																																			
EL Elevators & Stairs						214d	23-Mar-12	22-Jan-13	43d																																																
No SECTION						214d	23-Mar-12	22-Jan-13	43d																																																
STA02	Stair A	60d	23-Mar-12	15-Jun-12	42d	Stair A																																																			
ELV02	Elevator A	60d	27-Apr-12	23-Jul-12	107d	Elevator A																																																			
STA04	Stair B	60d	27-Apr-12	23-Jul-12	42d	Stair B																																																			
ELV04	Elevator B	60d	25-May-12	20-Aug-12	107d	Elevator B																																																			
STA06	Stair C	60d	04-Jun-12	27-Aug-12	42d	Stair C																																																			
ELV06	Elevator C	60d	25-Jun-12	18-Sep-12	107d	Elevator C																																																			
STA08	Stair D	60d	10-Jul-12	02-Oct-12	42d	Stair D																																																			
ELV08	Elevator D	60d	24-Jul-12	17-Oct-12	107d	Elevator D																																																			
STA10	Stair G	60d	14-Aug-12	07-Nov-12	42d	Stair G																																																			
STA12	Stair H	60d	19-Sep-12	14-Dec-12	42d	Stair H																																																			
STA14	Stair J	60d	25-Oct-12	22-Jan-13	42d	Stair J																																																			
BSMT Basement						219d	13-Dec-11	17-Oct-12	109d																																																
No SECTION						219d	13-Dec-11	17-Oct-12	109d																																																
050	Parking Area MEP Rough	40d	13-Dec-11	08-Feb-12	107d	Parking Area MEP Rough																																																			
052	Parking Area Finishes	60d	24-Jul-12	17-Oct-12	107d	Parking Area Finishes																																																			

Start Date 22-Feb-10
 Finish Date 05-Sep-13
 Data Date 01-Sep-10
 Run Date 20-Sep-10

S01C
YALE
SCHOOL OF MANAGEMENT
PRELIMINARY SCHEDULE

Date	Revision	Checked	Approved
03-Sep-10	Progress to 09/01/10		
07-Sep-10	Added Impacts		
09-Sep-10	Recovery to 09/01/10		

